


COMPLETION REPORT

- 1 Name of work : **Development of SWD From Hongevana to Railway Track Mutyalanagara in Ward No 17 RRN Zone.**
- 2 Sanctioned Estimate No. & Date : **CE/RRN/TS/2-11/12-13 dt 6/6/12**
- 3 Head of Account : **P2570**
- 4 Entrustment Order No. & Dated : **EE/RRND/Wo.No./23/12-13 Dt:-15-06-2012**
- 5 Name of the Contractor : **KRIDL**
- 6 Date of Commencement : **15/06/12**
- d) Time stipulated for completion of work (Days) : **120 days**
- e) Date of Completion : **11/10/13**
- f) Delay in Execution of Work (Days) : **EOT**
- 7 Measurement recorded in : **MB No 158 pageNo.from 15723 to 35**
- 8 Check measurement of the A.E.E.on..... : **MB No 158 pageNo.from 15723 to 35**
- 9 Name of the Official in charge of the work : **As blew**
- a) Asst. Engineer : **Chandeshekar .S**
- b) Asst. Exe. Engineer : **Lingaraju.N**


Sanctioned estimated amount(Rs.)	Amount claims as per actually vide as per bills(Rs.)	Difference	
		Excess	Savings
80,05,000/-	24,73,306/-		

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement.


Assistant Engineer
Project Division


Accounts Suptd.
Bhruth Bangaluru Mahanagara Palike


Assistant Executive Engineer(Project).
Bhruth Bangaluru Mahanagara Palike


Executive Engineer(Project)
Bhruth Bangaluru Mahanagara Palike